## Republic of the Philippines **COMMISSION ON AUDIT** Provincial Satellite Auditing Office R10-05, Water Districts Iligan City

Annual Reports on Government Projects/ Activities

| Agency/ Address                          | Project/ Program/ Activity Name  | Location  | Total Cost (Php) | Date<br>Started | No. of Days<br>(Extension/<br>Suspension) | Target<br>Completion<br>Date | Project Status     |   |                                       |
|--|--|---|------------------|-----------------|---|------------------------------|--------------------|---|---------------------------------------|
|  |  |   |                  |                 |   |                              | % of<br>Completion | Total Cost<br>Incurred to<br>Date (Php) | Remarks<br>(Status of the<br>project) |
| Tubod-Baroy Water<br>District, Tubod LDN | LABOR FOR THE FRAME AND GLASS<br>INSTALLATION FOR LACTATION AREA OF<br>TBWD NEW OFFICE BUILDING (including<br>removal of frames from the old office) | TBWD Office,<br>Sagadan,<br>Tubod, Lanao<br>del Norte | 19,200.00        | 01/05/2023      | none                                      | 01/20/2023                   | 100.00%            |   | Project<br>Completed                  |
| Tubod-Baroy Water<br>District, Tubod LDN | CONCRETE RESTORATION FOR GAISANO<br>AND HPG AREA FIRE HYDRANT CONCRETE<br>BASE   | Poblacion,<br>Tubod, Lanao<br>del Norte               | 7,280.00         | 02/13/2023      | none                                      | 02/24/2023                   | 100.00%            |   | Project<br>Completed                  |
| Tubod-Baroy Water<br>District, Tubod LDN | LABOR AND MATERIALS FOR FLOORING<br>AND CONCRETE EXTENSION OF TBWD NEW<br>WAREHOUSE  | TBWD Office,<br>Sagadan,<br>Tubod, Lanao<br>del Norte | 53,175.00        | 03/21/2023      | 2   | 03/27/2023                   | 100.00%            |   | Project<br>Completed                  |
| Tubod-Baroy Water<br>District, Tubod LDN | MATERIALS FOR STEEL WORKS FOR TBWD<br>NEW WAREHOUSE EXTENSION  | TBWD Office,<br>Sagadan,<br>Tubod, Lanao<br>del Norte | 18,784.00        | 04/11/2023      | none                                      | 04/11/2023                   | 100.00%            |   | Project<br>Completed                  |
| Tubod-Baroy Water<br>District, Tubod LDN | LABOR FOR STANDARD MANUAL<br>EXCAVATION FOR NEW 3" DISTRIBUTION<br>LINE FROM MASLOG PS TO CERAMICS<br>CENTER SAGADAN                                 | Sagadan,<br>Baroy, Lanao<br>del Norte                 | 15,000.00        | 04/21/2023      | none                                      | 05/02/2023                   | 100.00%            |   | Project<br>Completed                  |
| Tubod-Baroy Water<br>District, Tubod LDN | LABOR FOR TILE INSTALLATION OF 2ND<br>FLOOR OFFICE TERRACE OF TBWD   | TBWD Office,<br>Sagadan,<br>Tubod, Lanao<br>del Norte | 2,400.00         | 06/10/2023      | 2   | 06/12/2023                   | 100.00%            |   | Project<br>Completed                  |
| Tubod-Baroy Water<br>District, Tubod LDN | STEEL CUTTING WORKS FOR TBWD<br>PUMPING STATION  | TBWD Office,<br>Sagadan,<br>Tubod, Lanao<br>del Norte | 6,000.00         | 09/05/2023      | none                                      | 09/06/2023                   | 100.00%            |   | Project<br>Completed                  |

| Tubod-Baroy Water<br>District, Tubod LDN | CONCRETE RESTORATION OF DAWIS AREA<br>(IN FRONT OF BAROY HOTEL AND DAWIS<br>ELEMENTARY SCHOOL)      | TBWD Office,<br>Sagadan,<br>Tubod, Lanao<br>del Norte             | 6,500.00  | 09/12/2023 | none | 09/12/2023 | 100.00% | Project<br>Completed |
|--|---|---|-----------|------------|------|------------|---------|----------------------|
| Tubod-Baroy Water<br>District, Tubod LDN | INSTALLATION OF TWO (2) UNITS NEW FIRE<br>HYDRANT FOR LANECO AREA AND BULOD<br>PUBLIC CEMETERY AREA | TBWD Office,<br>Sagadan,<br>Tubod, Lanao<br>del Norte             | 35,100.00 | 9/18/2023  | none | 9/22/2023  | 100.00% | Project<br>Completed |
| Tubod-Baroy Water<br>District, Tubod LDN | CONCRETE FOUNDATION OF RADIO<br>TOWER ANTENNA AT LIMOT VILLAGE TUBOD                                | TBWD Office,<br>Purok 5A TCES,<br>Pob., Tubod,<br>Lanao del Norte | 4,860.00  | 10/17/2023 | none | 10/18/2023 | 100.00% | Project<br>Completed |
| Tubod-Baroy Water<br>District, Tubod LDN | PAINTING AND RESTORATION OF<br>DELAPIDATED SIGNAGES OF TBWD   | TBWD Office,<br>Purok 5A TCES,<br>Pob., Tubod,<br>Lanao del Norte | 8,725.00  | 11/15/2023 | none | 11/17/2023 | 100.00% | Project<br>Completed |
| Tubod-Baroy Water<br>District, Tubod LDN | ADDITIONAL GUY WIRE FOR STABILITY OF<br>TOWER POST OF TBWD  | TBWD Office,<br>Purok 5A TCES,<br>Pob., Tubod,<br>Lanao del Norte | 1,991.50  | 11/20/2023 | none | 11/21/2023 | 100.00% | Project<br>Completed |

Prepared by:

**ROYLAN M. MAMBURAO** Engineering Assistant A Tubod-Baroy Water District

Approved by:

GEOVANNI A. HERA General Manager Tubod-Baroy Water District